GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department – SE, TW, Visakhapatnam Circle – Seethampeta Division - SCA to TSP Grant - work "Construction of Ekalavya Model Residential School for Girls at Pathapanukuvalasa (V) in Seethampeta (M) site shifted to Meliaputti (V&M) of Srikakulam District" - Est.Cost Rs.1200.00 Lakhs (Rupees Twelve hundred Lakhs only) - sanction of Fourth Extension of Agreement Time (E.O.A.T) up to 30.11.2023 without LDs - Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.353 **Dated:10.10.2023**

Read the following:

1. G.O.Rt.No.60, Social Welfare (TW-Bud) Department, Dt:20.02.2023
2. From Engineer-in-Chief, Tribal Welfare, Lr. Rc. No. DEEIII/ AEEVII /SPT/SCA to TSP/ EMRS/ Meliyaputti/4th E.O.A.T, Dt:22.08.2023.

** ** **

O R D E R:

In the reference 2nd read above, the Engineer-in-Chief, Tribal Welfare has requested the Government to approve Forth Extension of Agreement Time (E.O.A.T) for the work "Construction of Ekalavya Model Residential School for Girls at Pathapanukuvalasa (V) in Seethampeta (M) site shifted to Meliaputti (V&M) of Srikakulam District", Est Cost Rs. 1200.00 Lakhs (Rupees Twelve hundred Lakhs only) up to 30-11-2023 without LDs and the total 1436 days delay beyond agreement period as the contractor could not complete the work within 2nd E.O.A.T. period due to COVID-19 infection and longer recovery of himself, heavy and continuous rainfall during the season and due to cyclones Asani, Gulaab, Jawad since mid June 2021 to Nov 2022.

2. Government after careful examination of the matter hereby sanction the Forth Extension of Agreement Time (E.O.A.T) up to 30.11.2023 without LD and the total 1436 days delay beyond agreement completion date for the work "Construction of Ekalavya Model Residential School for Girls at Pathapanukuvalasa (V) in Seethampeta (M) site shifted to Meliaputti (V&M) of Srikakulam District", Est.Cost Rs. 1200.00 Lakhs (Rupees Twelve hundred Lakhs only) as per recommendation of Executive Engineer, Tribal Welfare, Seethampeta & Superintending Engineer (Tribal Welfare),Visakhapatnam & at responsibility of Executive Engineer, Tribal Welfare, Seethampeta & Superintending Engineer (Tribal Welfare), Visakhapatnam .

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Srikakulam.
The Pay and Accounts Officer, Mangalagiri.

Copy to:
O.S.D to Hon'ble Deputy Chief Minister (TW).
P.S to Secretary to Government (TW).
(C.No.1495279/2021)

//FORWARDED ::BY ORDER//

SECTION OFFICER